# Low-Comotovation: Group Test Plan

# Michael Ghaben

# Contents

1	Inti	roduction 1				
	1.1	Document Identifier				
	1.2	Scope				
	1.3	System Overview and Key Features				
<b>2</b>	Tes	t Overview 2				
	2.1	Master Test Schedule				
	2.2	Integrity Level Schema				
	2.3	Responsibilities				
	2.4	Tools, Techniques, and Metrics				
3	Det	ails 3				
	3.1	Process				
	3.2	Test Documentation Requirements				
	3.3	Test Administration Requirements				
	3.4	Test Reporting Requirements				
4	Tra	ck Module Test Plan 4				
	4.1	Unit Tests				
	4.2	Integration Tests				
5	Track Controller Test Plan					
	5.1	Unit Tests				
	5.2	Integration Tests				
6	$\mathbf{CT}$	C Test Plan 19				
	6.1	Unit Tests				
	6.2	Integration Tests				
7	Train Model Test Plan 22					
	7.1	Unit Tests				
	7.2	Integration Tests				

8	Tra	in Controller Test Plan	35
	8.1	Unit Tests	35
	8.2	Integration Tests	38
9	MB	O Test Plan	41
	9.1	Unit Tests	41
	9.2	Integration Tests	46
10	Cha	angelog	49
11	Sign	natures	49

#### 1 Introduction

#### 1.1 Document Identifier

This document is the Low-Comotovation Group Test Plan for the design review phase of the Spring 2017 software engineering project.. In this document we detail the testing specifications, requirements, and procedures for the implementation and evaluation of testing procedures.

#### 1.2 Scope

In this document a number of assumptions regarding the projects scope and lifecycle are made. Specifically:

- 1. Due to the short development cycle associated with this project, some non-negligible defects will likely persist
- 2. Under the iterative development methodology this group is following, the development of additional tests may be completed to address defects is expected

To better address these constraints, we will utilize a continuous integration methodology around iterative development and testing. So that we may ensure rapid development with minimal time overhead, we shall utilize continuous integration tools and methodology. Testing will be broadly divided into two categories: subsystem, and integration. Subsystem testing will be primarily focused on testing an individual system to ensure minimal functionality of a given subsystem and be done primarily independently by each group member. Integration testing will be designated as tests which require two or more modules functionality to satisfy requirements.

Specifically, it is anticipated that software defects will be found and require that testing which was not anticipated. As a result, we shall primarily focus on defining general tsts to be implemented and leave the exact testing requirements as implementation is completed. Additionally, will primarily focus on subsytems to be delivered to the end-user, the train company.

Examples of these subsystems would be the CTC module or the train controller, which are expected to be integrated into the final deliverable. Subsystems which are not examples of the final deliverables are the Train Model and Track Model subsystems, as they will ultimately be removed and replaced with the physical subsystems.

#### 1.3 System Overview and Key Features

The purpose of the system under development is a to provide a train system for the Pittsburgh North Shore Rail system.

This system broadly consists of 6 subsystems:

1. Track Model - a physical model of a track to be used for testing

- 2. Train Model a physical model of a train to be used for testing
- 3. CTC System A CTC system to be implemented on the final train system
- 4. MBO Schedules trains and implements Fixed Block Mode and Moving Block Overlay mode
- 5. Wayside System A wayside for coordinating with all models

For a further discussion of the system, we refer the reader to the project reuqirements and discussion board.

#### 2 Test Overview

The test organization is broadly divided into two sections: subsystem and integration testing. Subsystem tests are regarded as tests associated with only a single system at a time. Integration tests broadly refer to the tests of the integration of more than a single subsystem. In this view, testing is accomplished by each subsystem independently at the discresion of the individual developing the subsystem. Then, as members of the team develop their subsystem, each member shall attempt to integrate and develop tests for their integration. Due to the nature of continuous integration, tests are expected to be developed in parallel to the development of the program modules.

#### 2.1 Master Test Schedule

The test schedul will be implemented as follows::

#### 2.2 Integrity Level Schema

For this project, we utilize three integrity levels. The integrity levels for this project are as follows:

- 1. The lowest severity level. This is reserved for tasks which will ultimately not be passed onto the finished product and pose no threat to catastrophic failure.
- 2. This severity level is reserved for failures which may lead to errors in subsystem integration or incorrect information delivered to critical subsystems
- 3. The most severe integrity level. Is a vital system or otherwise threatens life or limb in an imlemented subsystem

#### 2.3 Responsibilities

Michael Ghaben will be responsible for the integrity of the automated build system as well as the integrity of the master branch.

#### 2.4 Tools, Techniques, and Metrics

To implement the test environment and better facilitate a continuous integration test environment, we utilize Travis-CI¹ with GitHub² integration with Slack³ and Jupiter JUnit ⁴ integration. By utilizing these tools, we allow automated tests to be run remotely using the Maven⁵. This allows for rapid feedback into the developmental process, allowing for better integration and testing of the team. The usage of these tools creates feedback loop between implementation, testing, and integration, leading to significant productivity gains. In each case ,testing will be carried out remotely by the build system.

The system shall be quantitatively evaluated on percentage of percentage of test passing. Each subsystem shall be responsible for the determination of importance of testing individual components of their subsystem, with the exception of vital components.

#### 3 Details

#### 3.1 Process

A test shall be detailed in the following manner:

Table 1: Test Plan

Task	Test Design
Integrity Level	What is the integrity level?
hline Methods	How?
Inputs	What Inputs?
Outputs	What is a successful output?
Expected Completion	When will it be done?
Risks and Assumptions	What are you assuming?
Responsibility	Who are you?

In this, we expect to utilize both integration as well as unit tests. After each member pushes to GitHub on his or her respective branch, Travis-CI will provide regression testing on all unit and integration tests that have been implemented. To merge into master, all tests must be passing.

#### 3.2 Test Documentation Requirements

Each test shall be documented using the above table as well as any auxillary information by whomever holds testing responsibilities. Each module shall have

 $<sup>^1</sup>$ Travis-CI.org

 $<sup>^2{</sup>m github.com}$ 

 $<sup>^3</sup>$ slack.com

<sup>&</sup>lt;sup>4</sup>junit.org

<sup>&</sup>lt;sup>5</sup>maven.apache.org

a specified test plan for each module covering their individual component for testing. Each subsystem test plan shall detail unit tests for his or her own module. Additionally, integration testing will be accomplished in a similar fashon completed by the group.

Furthermore, the unit and integration testing procedure will be supplemented by functional testing. Each group member shall conduct user testing of each other module. During this time, the testing member will attempt to cause defective behavior at any level. These defects will be tracked via GitHub issues. This testing will occur weekly.

#### 3.3 Test Administration Requirements

For a unit or integration test to be considered complete, it must successfully build on the build server utilizing the Maven build system. This ensures consistent repeatable builds to attempt to ensure the clients functional requirements will be met.

Additionally, for functional testing it is expected that each group member submits either a bug report via GitHub issues. Should a group member fail to find any defects and register them, he or she must challenge Professor Profeta to find a defect at the next class meeting. If the professor discovers a defect, the group member(s) who failed to find defects owe the other group members pizza. It is hoped that this procedure will lead to people finding more defects.

#### 3.4 Test Reporting Requirements

Each written unit and integrationtest report will be provided by the Maven automated build system.

To document user testing (e.g. by working with the user interface and attempting to find defects in that manner), a developmer may supplement this test report with the following syntax to automatically document the bug utilizing the following syntax:

```
/**
* @bug < Descriptive message >
*/
```

This will lead to documentation of the defect in the autmatically generated Doxygen documentation. Note that this should be used for defects which are not necessarily covered under tests at a given time. By utilizing this process, an iterative cycle of development these defects may be tracked and inclusion in later tests to ensure proper functionality.

#### 4 Track Module Test Plan

Author: Michael Ghaben

### 4.1 Unit Tests

Table 2: CSV Reading Test Plan

Task	Test Design
Integrity Level	1
Methods	Evaluate the readCSV function
Inputs	The files redline.csv
Outputs	The track model successfully reading the redline csv files
Expected Completion	March 20, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 14th
Results	Success

Table 3: CSV Reading Test Plan

Task	Test Design
Integrity Level	1
Methods	Evaluate the readCSV function on green line
Inputs	The files greenline.csv
Outputs	The track model successfully reading the redline csv files
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv
	files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Partial Success: Unit test passing but integration failing

Table 4: Test Switch Root Node Reading

Task	Test Design
Integrity Level	2
Methods	Evaluate the switch nodes association in TrackModel
Inputs	The file redline.csv
Outputs	The track model successfully holding the root nodes in the rootMap
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 14th
Results	Success

Table 5: Test Switch Root Node Reading

Task	Test Design
Integrity Level	2
Methods	Evaluate the switch nodes association in TrackModel
Inputs	The file greenline.csv
Outputs	The track model successfully holding the root nodes in the rootMap
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 15th
Results	Success

Table 6: Test Switch Node Leaf Reading

Task	Test Design
Integrity Level	2
Methods	Evaluate the leaf nodes association in TrackModel
Inputs	The file redline.csv
Outputs	The track model successfully holding the proper references in the
	Block object set by rootMap
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 14th
Results	Success

Table 7: Test Switch Node Leaf Reading

Task	Test Design
Integrity Level	2
Methods	Evaluate the leaf nodes association in TrackModel
Inputs	The file greenline.csv
Outputs	The track model successfully holding the proper references to
	the leaf nodes in the Block object set by rootMap
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Manual testing on switches were successful but linkage and inte-
	gration is non-functional

Table 8: Test Switch Node Leaf Reading

Table C. Test Switch float Bear floating	
Task	Test Design
Integrity Level	2
Methods	Evaluate the switching functionality in the red line
Inputs	The file redline.csv
Outputs	The proper block given a non-default switch state
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Manual testing on switches were successful but linkage and inte-
	gration is non-functional

Table 9: Test nextBlockForward() Red Line

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockForward() function on the redline
Inputs	The file redline.csv
Outputs	The proper block given a switch on the red line
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 16th
Results	Success

 ${\it Table \ 10: \ Test \ nextBlockForward() \ Green \ Line}$ 

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockForward() function on the green line
Inputs	The file greenline.csv
Outputs	The proper block given a switch on the green line
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Unit testing is successful but integration of green line is non-
	functional

Table 11: Test nextBlockBackward() Red Line

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockBackward() function
	on the red line
Inputs	The file redline.csv
Outputs	The proper block given a switch on the red line
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 14th
Results	Success

Table 12: Test nextBlockBackward() Green Line

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockBackward() function
	on the red line
Inputs	The file redline.csv
Outputs	The proper block given a switch on the red line
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Unit testing is successful but integration of green line is non-
	functional

Table 13: Test nextBlockBackward() Secondary Switch Conditions Red Line

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockBackward() function
	on the red line under the alternate switch functionality
Inputs	The file redline.csv
Outputs	The proper block given a switch on the red line
Expected Completion	March 15, 2017
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

Table 14: Test nextBlockBackward() Secondary Switch Conditions Green Line

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the nextBlockBackward() function
	on the red line under the alternate switch functionality
Inputs	The file greenline.csv
Outputs	The proper block given a switch on the red line
Expected Completion	Before Half-Life 3
Risks and Assumptions	Both redline and greenline have been properly input to the csv files
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Unit testing is successful but integration of green line is non-
	functional

Table 15: Test Station Arrival/Departure Time

Task	Test Station Arrival and Departure Time setting
Integrity Level	1
Methods	Evaluate the functionality of the ability to set arrival and departure times at a given
Inputs	Arrival and departure time
Outputs	The proper time set in a station
Expected Completion	April 1, 2017
Risks and Assumptions	That the test will not interact with other functionality
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Unit test success but no station arrival and departure time is
	available from MBO

Table 16: Test Station Passenger Loading

	0 0
Task	Validate the usage of loading passengers from station to train
Integrity Level	1
Methods	Evaluate the functionality of the ability to load passengers for multiple input value
Inputs	Maximum number of passengers
Outputs	Number of passengers to be added
Expected Completion	April 1, 2017
Risks and Assumptions	The input will be an Integer type
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

Table 17: Test Station Passenger Unloading

	8 8
Task	Validate the usage of unloading passengers from train to station
Integrity Level	1
Methods	Evaluate the functionality of the ability to unload passengers for multiple input va
Inputs	Number of passengers unloaded
Outputs	None
Expected Completion	April 1, 2017
Risks and Assumptions	The input will be an Integer type
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

# 4.2 Integration Tests

Table 18: Test Track Controller Switching

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the track controller to switch a switch state
Inputs	The file redline.csv
Outputs	The proper block given a switch on the red line and the MBO
	switching the switch
Expected Completion	April 15, 2017
Risks and Assumptions	Both redline and greenline switches are able to be toggled successfully
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

Table 19: Test Track Controller Switching

Task	Test Design
Integrity Level	2
Methods	Evaluate the functionality of the track controller to switch a switch state
Inputs	The file greenline.csv
Outputs	The proper block given a switch on the green line and the MBO
	switching the switch
Expected Completion	April 1, 2017
Risks and Assumptions	Both redline and greenline switches are able to be toggled successfully
Responsibility	Track Model
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Unit testing is successful but integration of green line is non-
	functional

Table 20: Test Train Door Side

Task	Test Design
Integrity Level	1
Methods	Evaluate the functionality of the ability to relay the proper door
	side of train to open based upon incoming direction of approach
	to a station
Inputs	The beacon info called by the train controller
Outputs	The proper approach side
Expected Completion	April 15, 2017
Risks and Assumptions	That the communication between train model and train controller
	will be successful
Responsibility	Track Model, Train Model and Train Controller
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

Table 21: Test Setting Speed and Authority

Task	Validate the capability of the Track Controller to set speed and authority
Integrity Level	2
Methods	Evaluate the functionality of the ability to set speed and authority
Inputs	Set speed and authority
Outputs	None
Expected Completion	April 15, 2017
Risks and Assumptions	The input will be a valid speed and authority
Responsibility	Track Model and Track Controller
Tested By	Michael Ghaben
Date Tested	April 19th
Results	Success

# 5 Track Controller Test Plan

### 5.1 Unit Tests

Table 22: Load PLC Program via Browse Button

Task	Test Design
Integrity Level	1
Methods	Evaluate the tryPLC() function and Browse Button
Inputs	PLC file selected via 'Browse' button, then clicking 'Load' button
Outputs	'Success' notification displayed
Expected Completion	After initialization, but before any trains dispatched
Risks and Assumptions	For automated testing, PLC files exist in PLCResources Folder
	(Other external files may be used normally)
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 23: Load PLC Program via File Path

Task	Test Design
Integrity Level	1
Methods	Evaluate the tryPLC() function
Inputs	PLC file selected via entering file path, then clicking 'Load' button
Outputs	'Success' notification displayed
Expected Completion	After initialization, but before any trains dispatched
Risks and Assumptions	For automated testing, PLC files exist in PLCResources Folder
	(Other external files may be used normally)
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 24: PLC Logic Calculation

Task	Test Design
Integrity Level	2
Methods	Evaluate runPLC() function
Inputs	Current block
Outputs	Boolean [] of necessary track state
Expected Completion	After calculation before next set of data is passed
Risks and Assumptions	Valid block is passed to function
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 25: View Block info

Task	Test Design
Integrity Level	1
Methods	Tests dropdown menu functionality
Inputs	Select of Line, Section, Block
Outputs	Block
Expected Completion	As soon as user makes selection, info is returned
Risks and Assumptions	Current information returned is updated
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

# 5.2 Integration Tests

Table 26: Set Speed and Authority

Task	Test Design
Integrity Level	3
Methods	Evaluate setSpeedAuth() function
Inputs	Block to assign Speed & Authority to, Authority (as a Block),
	Speed
Outputs	None
Expected Completion	Set indicated Speed and Authority of specified Block
Risks and Assumptions	Block is open and given Speed & Authority are valid.
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 27: Close a Block

Task	Test Design
Integrity Level	2
Methods	Evaluate closeBlock() function
Inputs	Block to be closed
Outputs	None
Expected Completion	Track block set to broken status before next state
Risks and Assumptions	Block is not already closed and/or occupied
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 28: Change Switch

Task	Test Design
Integrity Level	3
Methods	Test PLC code and setSwitchState()
Inputs	Block containing desired switch
Outputs	True/False result of action completed
Expected Completion	Switch state is opposite of original state.
Risks and Assumptions	Block passed to function contains a valid switch, and that block
	is not occupied.
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 29: Manually Change Switch

Task	Test Design
Integrity Level	1
Methods	Evaluate manualSwitch() function and setSwitchState()
Inputs	Block containing desired switch
Outputs	True/False result of action completed
Expected Completion	Switch state is opposite of original state.
Risks and Assumptions	Block passed to function contains a valid switch, and that block
	is not occupied.
Responsibility	Wayside Controller
Tested By	Max Reno
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

# 6 CTC Test Plan

### 6.1 Unit Tests

Table 30: Choosing Modes

Task	Test Design
Integrity Level	1
Methods	Evaluate single radio button selection. Disable Automatic options
	when Manual chosen, diable dispatch train ability when Auto-
	matic chosen.
Inputs	Click on radio buttons.
Outputs	See option choice on screen.
Expected Completion	With user selection, however Manual is initially chosen at startup.
Risks and Assumptions	Assume only one or the other can be chosen. i.e. can only choose
	Auto or Manual, not both.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 31: View Block info

Task	Test Design
Integrity Level	
Methods	Tests dropdown functions as well as display of track info.
Inputs	Selections of Line, Section, Block
Outputs	Info from Excel as well as updates from Wayside.
Expected Completion	Upon user selection. Should selection stay on screen, will continue
	to be updated with time.
Risks and Assumptions	Pulling info from valid CSV file.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 32: Failure Color Change

Task	Test Design
Integrity Level	1
Methods	Evaluate color change in Failure Area.
Inputs	Failure alerted to CTC.
Outputs	Color change occurs on GUI.
Expected Completion	Upon receipt of a failure, will pass fake failure to test.
Risks and Assumptions	Assume will only show red or green.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

# 6.2 Integration Tests

Table 33: Dispatch/Edit Train via Button

Task	Test Design
Integrity Level	3
Methods	Evaluate the ability to dispatch a train and add it to the list of
	trains. This info will be passed on to all modules in some way to
	make/edit a train.
Inputs	Select Dispatch/Edit Train Button. Complete all info in the re-
	sulting popup window (speed, auth, line, id). Click Complete.
Outputs	Will update the train list displayed to dispatcher as well as the
	selections to edit.
Expected Completion	At any time, at the will of the dispatcher.
Risks and Assumptions	Correct occupancy/position data received from Wayside.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 34: Close Block/Send Maintenance

Task	Test Design
Integrity Level	2
Methods	Evaluate ability to send command to close/repair a block to the
	wayside.
Inputs	Select correct block, select Close Block or Send Maintenance.
Outputs	Show rerouting/stopping/restarting of trains in train list based on
	choice.
Expected Completion	After a failure is reported.
Risks and Assumptions	Failure is reported correctly.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

Table 35: View Schedule

Task	Test Design
Integrity Level	1
Methods	Display schedule from MBO in table format.
Inputs	Updated schedule from MBO.
Outputs	Table of schedules for both lines in popup window.
Expected Completion	Whenever dispatcher chooses to view it, and updates occur in time
	as they happen.
Risks and Assumptions	Valid schedule is passed/correctly updated by MBO.
Responsibility	CTC
Tested By	Christen Reinbeck
Date Tested	April 19th
Results	FILL IN YOUR RESULTS HERE (SUCCESS/FAIL/REASON(If fail))

# 7 Train Model Test Plan

### 7.1 Unit Tests

Table 36: Base Test A: Compute Velocity of train at rest with Power command of  $100\mathrm{kW}$ 

Task	Test Design
Integrity Level	2
Methods	Apply power command to train and compute velocity
Inputs	Power Command input and "Start Test" button is pressed
Outputs	Velocity greater than 0 MPH will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be 100kW for this base case.
	Assumption will be made that for base test train starts with 0
	velocity
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 37: Repeat Base Test A with Power command greater than 100,000W

Task	Test Design
Integrity Level	2
Methods	Apply higher power command to train and compute velocity
Inputs	Power Command input and "Start Test" button is pressed
Outputs	Velocity greater than base case A will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be a positive value greater than 100kW
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 38: Repeat base test A with Power command less than 100,000W

Task	Test Design
Integrity Level	2
Methods	Apply lower power command to train and compute velocity
Inputs	Power Command input and "Start Test" button is pressed
Outputs	Velocity lower than base case A will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be a positive value smaller than 100kW
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 39: Repeat base test A with grade of 3%

	<u> </u>
Task	Test Design
Integrity Level	2
Methods	Increase grade to 3% and compute velocity
Inputs	Grade set to 3% and "Start Test" button is pressed
Outputs	Velocity lower than base case A will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be equal to 100kW
	and grade will be set to 3%
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 40: Repeat base test A with grade of -3%

Task	Test Design
Integrity Level	2
Methods	Decrease grade to -3% and compute velocity
Inputs	Grade set to -3% and "Start Test" button is pressed
Outputs	Velocity greater than base case A will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be equal to 100kW
	and grade will be set to -3%
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 41: Repeat base test A with 150 passengers added

Task	Test Design
Integrity Level	2
Methods	Increase passenger count to 150 and compute velocity
Inputs	Number of passengers = 150 and "Start Test" button is pressed
Outputs	Velocity smaller than base case A will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be equal to 100k0W
	and 150 passengers will be added onboard the train
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 42: Base Case B: Compute Velocity of train at 25MPH with Power com-

mand of 100kW

Task	Test Design
	Test Design
Integrity Level	
Methods	Apply Power command of 100kW and compute new velocity
Inputs	Power Command set to 100kW and "Start Test" button is pressed
Outputs	Velocity larger than 25MPH will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be equal to 100kW
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 43: Repeat Base Case B with power command of 0W

Task	Test Design
Integrity Level	2
Methods	Apply Power command of 0W and compute new velocity
Inputs	Power Command set to 0W and "Start Test" button is pressed
Outputs	Velocity smaller than 25MPH will be produced
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	The power command should be equal to 0W
Responsibility	Train Model
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 44: Repeat Base Case B with power command less than 0W

Task	Test Design
Integrity Level	2
Methods	Apply negative power command and compute new velocity
Inputs	Power Command set to -100kW and "Start Test" button is pressed
Outputs	Invalid input message will appear
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	Power command must be positive for all possible cases
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 45: Repeat Base Case B with power command greater than  $120\mathrm{kW}$ 

Task	Test Design
Integrity Level	2
Methods	Apply power command above max and compute new velocity
Inputs	Power Command set to 150kW and "Start Test" button is pressed
Outputs	Speed will remain 25MPH as there is no more power available
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	If power exceeds max, the velocity stays the same
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 46: Repeat Base Case B but apply Service brakes

Task	Test Design
Integrity Level	3
Methods	Apply service brakes and compute new velocity
Inputs	Service brakes engaged and "Start Test" button is pressed
Outputs	Service brake status switched to ON
	Power Command set to 0
	Train speed decreased to lower than 25 MPH
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	Service brake will automatically override power command to 0W
Tested By	Demetri Khoury
Date Tested	April 12th
Results	Success

Table 47: Repeat Base Case B but apply Emergency brakes

Task	Test Design
Integrity Level	3
Methods	Apply Emergency brakes and compute new velocity
Inputs	Emergency brakes engaged and "Start Test" button is pressed
Outputs	Emergency brake status switched to ON
	Power Command set to 0
	Train speed decreased to lower than 25 MPH
	Train speed also lower than service brake test case
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: March 24th
Risks and Assumptions	Service brake will automatically override power command to 0W
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 48: Activate engine failure on moving train

Task	Test Design
Integrity Level	2
Methods	Toggle engine failure status to on
Inputs	Radio button for engine failure set to ON
Outputs	Engine Failure status switched to ON
	Power Command set to 0
	Train speed decreased to 0 MPH
	Service brake status set to ON
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Service brake will automatically activate on failure
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 49: Activate Signal failure on moving train

Task	Test Design
Integrity Level	2
Methods	Toggle signal failure status to on
Inputs	Radio button for signal failure set to ON
Outputs	Signal Failure status switched to ON
	Power Command set to 0
	Train speed decreased to 0 MPH
	Service brake status set to ON
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Service brake will automatically activate on failure
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 50: Activate Brake failure on moving train

Task	Test Design
Integrity Level	2
Methods	Toggle brake failure status to on
Inputs	Radio button for brake failure set to ON
Outputs	Brake Failure status switched to ON
	Power Command set to 0
	Train speed decreased to 0 MPH
	Emergency brake status set to ON
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Emergency brake will activate on failure in service brakes
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 51: Open doors on moving train

Task	Test Design
Integrity Level	2
Methods	Open left side doors on moving train
Inputs	Radio button for left doors set to OPEN
Outputs	Invalid action pop-up
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Doors will not open while train is in motion
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 52: Open doors on non-moving train

Task	Test Design
Integrity Level	2
Methods	Open left side doors on non-moving train
Inputs	Radio button for left doors set to OPEN
Outputs	Left door status on Train model changes to OPEN
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Left and Right doors can both be opened at the same time
	but opening is independent
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 53: Power Command applied to non-moving train with open doors

Task	Test Design
Integrity Level	2
Methods	Open left door, then apply power of 100kW
Inputs	Radio button for left doors set to OPEN
	Power command Set to 100kW
	"Start Test" button pressed
Outputs	Error message pop-up
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Train can not move if doors are open
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success: train controller forces doors to close before moving

Table 54: Power Command applied to non-moving train with Failure status

Task	Test Design
Integrity Level	2
Methods	Engage any failure, then apply power of 100kW
Inputs	Radio button for Engine Failure set to ON
	Power command Set to 100kW
	"Start Test" button pressed
Outputs	Error message pop-up
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Train can not move if failures are present
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 55: Power Command applied to non-moving train with engaged brakes

Task	Test Design
Integrity Level	2
Methods	Engage either brake, then apply power of 100kW
Inputs	Service Brakes engaged
	Power command Set to 100kW
	"Start Test" button pressed
Outputs	Error message pop-up
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Train can not move if brakes are engaged
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 56: Interior Light Test

Task	Test Design
Integrity Level	1
Methods	Lights turned on in test console
Inputs	Radio button for lights set to ON
	"Start Test" button pressed
Outputs	Interior Lights set to ON
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Lights can be on at any time.
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 57: Train Temperature set to 60F Thermostat set to 65F

Task	Test Design
Integrity Level	1
Methods	Set intial temp to 60F, Set Thermostat to 65F
Inputs	Train Temperature set to 60F
	Thermostat set to 65F
	"Start Test" button pressed
Outputs	Heater set to ON
	AC set to OFF
	Temperature increases to 65F
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Heater and AC can not be on at the same time.
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 58: Train Temperature set to 60F Thermostat set to 60F

Task	Test Design
Integrity Level	1
Methods	Set intial temp to 60F, Set Thermostat to 60F
Inputs	Train Temperature set to 60F
	Thermostat set to 60F
	"Start Test" button pressed
Outputs	Heater set to OFF
	AC set to OFF
	Temperature does not change
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Temperature can only change if heat or AC is on
	No heat loss due to windows open
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 59: Train Temperature set to 60F Thermostat set to  $55\mathrm{F}$ 

Task	Test Design
Integrity Level	1
Methods	Set intial temp to 60F, Set Thermostat to 55F
Inputs	Train Temperature set to 60F
	Thermostat set to 55F
	"Start Test" button pressed
Outputs	Heater set to OFF
	AC set to ON
	Temperature decreases to 55F
Expected Completion	Test to be performed upon completion of complete submodule.
	Expected date: April 5th
Risks and Assumptions	Heater and AC can not be on at the same time.
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 60: Integration test With train Controller

Task	Test Design
Integrity Level	1
Methods	Repeat above tests but receiving values from Train Controller
Inputs	Power Command, Utility statuses, Brake Statuses
Outputs	Outputs should reflect similar results as the test cases above
Expected Completion	Test to be performed upon completion of integration with train controller.  Expected date: April 7th
Risks and Assumptions	Whether inputs come from train controller or test console results should be the same
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 61: Integration test With Track Model

Task	Test Design
Integrity Level	1
Methods	Read in values for current block's grade for calculations
Inputs	Request for current grade to track Model
Outputs	If successful a grade will be returned to train model
Expected Completion	Test to be performed upon completion of integration with Track
	Model.
	Expected date: April 7th
Risks and Assumptions	Track model will send grade upon entrance to block
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

Table 62: Integration test With MBO

Task	Test Design
Integrity Level	1
Methods	Testing communication between MBo and Train model
Inputs	Request for current location from MBO
Outputs	If successful a location will be sent to the MBO
Expected Completion	Test to be performed upon completion of integration with MBO.
	Expected date: April 7th
Risks and Assumptions	Train model will periodically update MBO with location
Tested By	Demetri Khoury
Date Tested	April 19th
Results	Success

### 7.2 Integration Tests

### 8 Train Controller Test Plan

Author: Andrew Lendacky

#### 8.1 Unit Tests

Task

Table 63: UI Elements Disabled in Automatic Mode
Test Design

Integrity Level	
Methods	Checks to see if the desired UI elements are disabled
Inputs	The variable 'inAutomaticMode'
Outputs	All the desired elements are disabled.
Expected Completion	When the system is in Automatic mode
Risks and Assumptions	The desired elements are known
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success. Elements are correctly disabled.

Table 64: System is in Manual Mode

Task	Test Design
Integrity Level	3
Methods	Compares 'inManualMode' and 'inAutomaticMode'
Inputs	'inManualMode' and 'inAutomaticMode', which are booleans
Outputs	'inManualMode' is true and 'inAutomaticMode' is false
Expected Completion	When the system is switched to Manual mode
Risks and Assumptions	none
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success. Mode is successfully set.

Table 65: System is in Automatic Mode

Task	Test Design
Integrity Level	3
Methods	Compares 'inManualMode' and 'inAutomaticMode'
Inputs	'inManualMode' and 'inAutomaticMode, which are booleans'
Outputs	'inManualMode' is false and 'inAutomaticMode' is true
Expected Completion	When the system is switched to Automatic mode
Risks and Assumptions	none
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Mode is successfully set.

Table 66: System is in Normal Mode

Task	Test Design
Integrity Level	2
Methods	Compares 'inNormalMode' and 'inTestingMode'
Inputs	'inTestingMode' and 'inNormalMode', which are booleans
Outputs	'inTestingMode' is false and 'inNormalMode' is true
Expected Completion	When the system is switched to Normal mode
Risks and Assumptions	none
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Mode is successfully set.

Table 67: System is in Testing Mode

Task	Test Design
Integrity Level	2
Methods	Compares 'inTestingMode' and 'inNormalMode'
Inputs	'inTestingMode' and 'inNormalMode', which are booleans
Outputs	'inTestingMode' is true and 'inNormalMode' is false
Expected Completion	When the system is switched to Testing mode
Risks and Assumptions	none
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Mode is successfully set.

Table 68: Set Speed is Not Greater than Block Speed

Task	Test Design
Integrity Level	3
Methods	Compares the set speed and the block speed
Inputs	The block speed and the set speed
Outputs	The set speed is equal to the block speed
Expected Completion	When the 'Set Speed' button is clicked
Risks and Assumptions	The system is in Manual mode
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success.

Table 69: Set Speed is Not Greater than Suggested Speed

Task	Test Design
Integrity Level	3
Methods	Compares the set speed and the suggested speed
Inputs	The suggested speed and the set speed
Outputs	The set speed is equal to the suggested speed
Expected Completion	When the train needs to change speeds
Risks and Assumptions	The system is in Automatic mode
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 70: Sliderś Max Value is Equal to the Block Speed Limit

Task	Test Design
Integrity Level	3
Methods	Compares the slider's max value to the suggested speed
Inputs	The suggested speed
Outputs	The suggested speed equals the max value of the slider
Expected Completion	When the suggested speed is changed
Risks and Assumptions	The system is in Automatic mode
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

## 8.2 Integration Tests

Table 71: Selecting a Train

Task	Test Design
Integrity Level	3
Methods	Compare the IDs of the two trains
Inputs	ID of the train selected
Outputs	The two IDs match
Expected Completion	When a train is selected from the dropdown menu
Risks and Assumptions	there is at least one dispatched train
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 72: Turning AC On - Using Radio Button

Task	Test Design
****	Test Design
Integrity Level	1
Methods	Compares the states of the AC and heat on the train
Inputs	The selected train
Outputs	The AC is on and the heat is off
Expected Completion	When the 'ON' radio button is selected
Risks and Assumptions	System is in Automatic or Manual mode, heat was on
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 73: Turning AC On - Clicking Set

Task	Test Design
Integrity Level	1
Methods	Compares the states of the AC and heat on the train
Inputs	The selected train
Outputs	The AC is on and the heat is off
Expected Completion	When the 'Set' button is clicked
Risks and Assumptions	System is in Manual Mode, heat was on
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 74: Turning Heat On - Using Radio Buttons

Task	Test Design
Integrity Level	1
Methods	Compares the states of the AC and the heat on the train
Inputs	The selected train
Outputs	The heat is on and the AC is off
Expected Completion	When the 'ON' radio button is selected
Risks and Assumptions	System is in Automatic or Manual mode, AC was on
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 75: Turning Heat On - Clicking Set

0	
Task	Test Design
Integrity Level	1
Methods	Compares the states of the AC and the heat on the train
Inputs	The selected train
Outputs	The heat is on and the AC is off
Expected Completion	When the 'Set' button is clicked
Risks and Assumptions	System is in Manual mode, AC was on
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 76: Failures Window Reflects Failure on Train

Task	Test Design
Integrity Level	3
Methods	Compares the state of the train to the radio buttons
Inputs	The selected train
Outputs	The radio buttons match the failure on the train
Expected Completion	When a failure on the train occurs
Risks and Assumptions	the test checks all three (antenna, power, and brake) failures
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

Table 77: Sub-Component Receives Correct Train

Task	Test Design
Integrity Level	3
Methods	Compares the two IDs of the trains
Inputs	The selected train from the Train Cont.
Outputs	The two IDs match
Expected Completion	When a train is selected from the dropdown
Risks and Assumptions	none
Responsibility	Train Controller
Tested By	Andrew Lendacky
Date Tested	March 20 - April 19th
Results	Success

## 9 MBO Test Plan

Author: Zach Scheider

#### 9.1 Unit Tests

Table 78: Generate Train Schedule

Task	Test Design
Integrity Level	3
Methods	Generate a schedule so that a train stops at each station.
Inputs	Number of trains, info from excel file, block occupancy
Outputs	Schedule for trains for each line
Expected Completion	April 15th
Risks and Assumptions	Able to receive information from excel at load time.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 14th
Results	Success for red line

Table 79: Update Trains

Task	Test Design
Integrity Level	3
Methods	Update trains authority and suggested speed at each clock tick
	in MBO and FB mode.
Inputs	Number of trains, info from excel file, block occupancy
Outputs	Updated train speed and authority
Expected Completion	April 15th
Risks and Assumptions	Able to receive information from excel at load time.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 15th
Results	Success for red line

Table 80: View Schedule

Task	Test Design
Integrity Level	1
Methods	Display schedule in table format.
Inputs	Updated schedule.
Outputs	Table of schedules for both lines in popup window.
Expected Completion	April 15th
Risks and Assumptions	Valid schedule is passed/correctly updated.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 15th
Results	Success for red line

Table 81: Create Trains' Route

Task	Test Design
Integrity Level	3
Methods	Plans a route for a train from one station to another in both MBO
	and FB mode.
Inputs	Number of trains, info from excel file, block occupancy
Outputs	Path for a train to take with known authority and speeds.
Expected Completion	April 15th
Risks and Assumptions	Able to receive information from excel at load time.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 15th
Results	Mostly a success, some information had to be hard coded in.

Table 82: Next occupied

	Tuble 02. Text decupied
Task	Test Design
Integrity Level	3
Methods	Finds the next occupied block in a path.
Inputs	Block occupancy list, starting position
Outputs	First occupied block in the path or null if none are
Expected Completion	April 15th
Risks and Assumptions	Receiving correct occupancy information from CTC.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 12th
Results	Success

Table 83: Next station

Task	Test Design
Integrity Level	3
Methods	Finds the next station block in a path.
Inputs	Block list, starting position
Outputs	First station block in the path or null if none are
Expected Completion	April 15th
Risks and Assumptions	Receiving correct station information from dummyTrack.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 15th
Results	Success

Table 84: Find authority

Task	Test Design
Integrity Level	3
Methods	Finds the authority of a train.
Inputs	Block list, train to find authority for
Outputs	Authority of the given train
Expected Completion	April 15th
Risks and Assumptions	Receiving correct station information from dummyTrack, and cor-
	rect block occupancies from the CTC.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 15th
Results	Success

Table 85: Arrive on time

Task	Test Design
Integrity Level	2
Methods	Checks to see if a train will arrive at it's destination in time at
	the current speeds.
Inputs	List of blocks, list of given speeds, current position of the train,
	scheduled time of arrival
Outputs	Boolean value of whether the train will arrive at it's destination
	on time or not
Expected Completion	April 15th
Risks and Assumptions	Times to the station given in the word document are correct.
Responsibility	MBO
Tested By	Zach Scheider
Date Tested	April 12th
Results	Success

Table 86: Calculate Block Speeds

Task	Test Design	
Integrity Level	2	
Methods	Calculates the necessary block speeds for a train to arrive on time.	
Inputs	List of blocks, current position of the train, scheduled time of arrival	
Outputs	Array of speeds so that the train will arrive in time.	
Expected Completion	April 15th	
Risks and Assumptions	Times to the station given in the word document are correct.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 13th	
Results	Success	

Table 87: Minimum Block Speed

Table 01. William Block Speed		
Task	Test Design	
Integrity Level	2	
Methods	Calculates the minimum block speed limit in a list of blocks	
Inputs	List of blocks, starting index	
Outputs	Lowest block speed limit	
Expected Completion	April 15th	
Risks and Assumptions	Track has the correct block speed limits on them.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 12th	
Results	Success	

Table 88: Block Furthest Below Speed Limit

Task	Test Design	
Integrity Level	2	
Methods	Returns the position of the block furthest below it's speed limit	
Inputs	List of blocks, list of speeds, previous index	
Outputs	Index the block furthest below it's speed limit	
Expected Completion	April 15th	
Risks and Assumptions	Track has the correct block speed limits on them.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 12th	
Results	Success	

Table 89: Generate Driver Schedule

Task	Test Design	
Integrity Level	2	
Methods	Generate a schedule so that a driver occupies each train.	
Inputs	CSV path	
Outputs	Driver Schedule	
Expected Completion	April 15th	
Risks and Assumptions	Pulling info from valid CSV file.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 16th	
Results	Schedule generated but drivers don't get breaks.	

### 9.2 Integration Tests

Table 90: Get Mode

Task	Test Design	
Integrity Level	3	
Methods	Receive the correct mode from the CTC, checking for incorrect	
	input. Perform "shutdown operation" if necessary.	
Inputs	String of mode	
Outputs	No outputs	
Expected Completion	April 15th	
Risks and Assumptions	A risk is that communication is interrupted when switching	
	modes.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 19th	
Results	Switches to MBO and Manual mode fine. Fixed Block has issues	
	some of the time.	

Table 91: Send Information to Train

	VI. Scha imermation to 11am	
Task	Test Design	
Integrity Level	3	
Methods	Sends a speed and authority to a train when in MBO mode.	
Inputs	Train, suggested speed, authority	
Outputs	No outputs	
Expected Completion	April 15th	
Risks and Assumptions	A risk is that communication is interrupted.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 18th	
Results	Success	

Table 92: Receive Information from Train

Task	Test Design	
Integrity Level	2	
Methods	Receives actual speed and authority from a train when in MBO	
	mode.	
Inputs	Train	
Outputs	Actual speed and authority	
Expected Completion	April 15th	
Risks and Assumptions	A risk is that communication is interrupted.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 18th	
Results	Success	

Table 93: Send Variance to CTC

Task	Test Design	
Integrity Level	1	
Methods	Sends actual speed and authority to a CTC when in MBO mode.	
Inputs	Actual speed and authority	
Outputs	Actual speed and authority	
Expected Completion	April 15th	
Risks and Assumptions	A risk is that communication is interrupted.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 19th	
Results	Success	

Table 94: Update TrainManager

Task	Test Design	
Integrity Level	3	
Methods	Updates information in TrainManager in MBO and FB mode.	
Inputs	TrainManager	
Outputs	No outputs	
Expected Completion	April 15th	
Risks and Assumptions	Receiving correct information.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 19th	
Results	Success	

<u>Table 95: CTC comm failure</u>

Task	Test Design	
Integrity Level	1	
Methods	Successfully receive failure. Handle failure appropriately.	
Inputs	Failure signal from Murphy.	
Outputs	No outputs.	
Expected Completion	April 15th	
Risks and Assumptions	Modules integrated together.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 16th	
Results	FILL IN YOUR RESULTS HERE	

Table 96: Train Antenna comm failure

Task	Test Design	
Integrity Level	1	
Methods	Successfully receive failure. Handle failure appropriately.	
Inputs	Failure signal from Murphy.	
Outputs	No outputs.	
Expected Completion	April 15th	
Risks and Assumptions	Modules integrated together.	
Responsibility	MBO	
Tested By	Zach Scheider	
Date Tested	April 16th	
Results	FILL IN YOUR RESULTS HERE	

# 10 Changelog

Table 97: Change

Date	Change
March 14, 2017	General Test Plan
March 15, 2017	Add more tests
April 20, 2017	Updated test results

# 11 Signatures

Table 98: Signatures

Name, Module	Change
Zach Scheider, MBO	